

NATIONAL GOVERNMENT CONSTITUENCIES DEVELOPMENT FUND BOARD								
CONSTITUENCY NAME: EMURUA DIKIRR CONSTITUENCY								
PROJECT IMPLEMENTATION REPORT AS AT 30TH MARCH 2021								
Financial year	Project name	Approved activity	Estimated Cost	Amount allocated	Completion date	Implementation status	Expected Beneficiaries	Remarks
	PRIMARY SCHOOLS							
2013/14	Abosi Girls secondary School	Construction of laboratory	800,000	800,000	2015 December	Complete	40	in use
2013/14	Abosi Secondary School	Construction of 1 classroom	500,000	500,000	2014 December	Complete	50	in use
2013/14	Ainamoi Primary School	Purchase of water tank for Water harvesting and storage	100,000	100,000	2014 August	Complete	400	in use
2013/14	Ainamoi Primary School	construct pit latrines	600,000	600,000	2014 August	Complete	350	in use
2013/14	Angeset Primary School	Construction of 1 classroom	400,000	400,000	2015 December	Complete	50	in use
2013/14	Araret Primary School	Construction of 2 classroom	800,000	800,000	2015 December	Complete	100	in use
2013/14	Bursary	To cater for bursary for needy students in the constituency	13,000,000	13,000,000		Complete	2600	in use
2013/14	C.D.F motor Vehicle	Purchase of CDfC Motor vehicle,land rover 110	4,600,000	4,600,000	2014 March	Complete	150	in use
2013/14	CDF Office	Purchase of one acre land for office construction	1,000,000	1,000,000	2016 June	Complete	200	in use
2013/14	Charamgoi Girls Secondary School	Construction of 2 classrooms	1,600,000	1,600,000	2015 March	Complete	100	in use
2013/14	Chebara Primary School	Purchase of water tank for Water harvesting and storage	100,000	100,000	2014 December	Complete	400	in use
2013/14	Chebitoik Secondary School	Construction of 2 classrooms	1,000,000	1,000,000	2014 December	Complete	100	in use
2013/14	Chebulu Secondary School	Construction of 1 classroom and a Toilet	1,000,000	1,000,000	2014 December	Complete	50	in use
2013/14	chemurin primary school	construct pit latrines	250,000	250,000	2014 December	Complete	350	in use
2013/14	Chepkisa Primary School	Purchase of water tank for Water harvesting and storage	100,000	100,000	2015 April	Complete	400	in use
2013/14	Chepkoiyet Secondary School	Construction of a Laboratory Block	1,200,000	1,200,000		Complete	40	in use
2013/14	chesabuni primary school	construct pit latrines	250,000	250,000	2014 December	Complete	350	in use
2013/14	Chesma High School	Construction of a Laboratory block	1,000,000	1,000,000		Complete	40	in use
2013/14	Chilani Primary School	Construction of 4 door toilet	260,000	260,000	2014 December	Complete	450	in use
2013/14	Corner Oluoch Primary School	Construction of 1 classroom	400,000	400,000	2014 December	Complete	50	in use
2013/14	Dikirr – Chilani Road	Repair of road & bush clearing	850,000	850,000	2014 December	Complete	7000	in use
2013/14	Emurua dikirr	Road construction	305,100	305,100	2014 April	Complete	7000	in use
	Emurua dikirr	Road construction	281,000	281,000	2014 April	Complete	7000	in use
2013/14	Emurua Dikirr Secondary School	Construction of Library Block	1,000,000	1,000,000	2015 December	Complete	60	in use
2013/14	Emurua Dikirr Primary School	Plastering and window fitting in 2 classrooms	600,000	600,000	2014 December	Complete	100	in use
2013/14	Environment	plant tree seedlings	1,358,547	1,358,547	2014 December	Complete	3000	in use
2013/14	Ilkerin Girls Secondary School	Construction of a Dormitory Block	1,000,000	1,000,000	2014 December	Complete	300	in use
2013/14	Ilkerin Secondary School	Construction of 1 classroom	800,000	800,000	2014 March	Complete	50	in use
2013/14	Kabolecho Girls Secondary School	Construction of a Dormitory Block	1,000,000	1,000,000	2015 December	Complete	50	in use
2013/14	Kabolecho Primary school	Construction of 1 classroom	400,000	400,000	2014 December	Complete	50	in use
2013/14	Kamaget Primary School	Construction of 1 classroom	600,000	600,000	2015 December	Complete	50	in use
2013/14	Kamermeru Secondary School	Completion of One Classroom	500,000	500,000		Complete	50	in use

2014/15	abossi DEB pri school	two classrooms renovation ,fix new roof,plaster and fix shatters	750,000	750,000	2015 December	Complete	100	in use
2014/15	abossi girls secondary school	construct pit latrines	200,000	200,000	2014 June	Complete	100	in use
2014/15	abossi girls secondary school	completion of laboratory roofing and finishes	800,000	800,000	2015 October	Complete	40	in use
2014/15	abossi girls secondary school	completion two classrooms by fix shatters and painting	200,000	200,000	2014 June	Complete	100	in use
2014/15	angaset pri school	purchase of land one acre for school expansion	200,000	200,000	2014 December	Complete	500	in use
2014/15	Angaset pri school	construct pit latrines	300,000	300,000	2014 December	Complete	400	in use
2014/15	Araret primary school	completion of 3 classrooms cast floor,fix shatters,plaster	850,000	850,000	2014 December	Complete	150	in use
2014/15	Bursary	To cater for bursary for needy students in the constituency	15,000,000	15,000,000	2015 July	Complete	3000	in use
2014/15	CDF Office	construct cdf office	4,000,000	4,000,000		Complete	150	in use
2014/15	chebara pri school	contract one new classroom	600,000	600,000	2015 March	Complete	50	in use
2014/15	Chebara primary school	purchase land one acre	100,000	100,000	2015 March	Complete	1000	in use
2014/15	chebitoik primary school	completion of 2 classrooms roofing, cast floor,fix shatters,plaster	400,000	400,000	2015 March	Complete	100	in use
2014/15	chebitoik secondary school	construct block of pit latrines	200,000	200,000	2015 March	Complete	450	in use
2014/15	chebulu secondary school	construct block of pit latrines	200,000	200,000	2015 December	Complete	450	in use
2014/15	chebulu secondary school	construct laboratory	1,000,000	1,000,000	2015 December	Complete	40	in use
2014/15	chebungei pri school	purchase of land one acre for school expansion	200,000	200,000	2015 December	Complete	500	in use
2014/15	chelemei pri school	contract one new classroom	600,000	600,000	2015 December	Complete	50	in use
2014/15	chemamit pri school	contract one new classroom	600,000	600,000		Complete	50	in use
2014/15	chemurin pri school	contract one new classroom	600,000	600,000	2015 December	Complete	50	in use
2014/15	Chepkisa Primary School	contract one new classroom	600,000	600,000	2015 December	Complete	50	in use
2014/15	chepkoiyet primary school	contract one new classroom	600,000	600,000	2015 May	Complete	50	in use
2014/15	chepkoiyet sec school	Complete laboratory block	850,000	850,000	2015 May	Complete	40	in use
2014/15	cheramgoi primary school	completion of one classroom,fix shatters,plaster,paint	200,000	200,000	2015 February	Complete	50	in use
2014/15	cheramgoi secondary school	completion of 4 classrooms roofing, cast floor,fix shatters,plaster	700,000	700,000	2015 February	Complete	200	in use
2014/15	chesabuni primary school	contract one new classroom	600,000	600,000	2015 February	Complete	50	in use
2014/15	cheserton pri school	contract one new classroom	600,000	600,000	2015 January	Complete	50	in use
2014/15	chesma school	construct dormitory	850,000	850,000	2015 December	Complete	4	in use
2014/15	chesma secondary school	completion of laboratory,plaster	200,000	200,000	2015 December	Complete	40	in use
2014/15	Chilani junction -ilkerin road	Road construction	550,000	550,000	2015 December	Complete	7000	in use
2014/15	chilani pri school	contract one new classroom	600,000	600,000	2015 December	Complete	50	in use
2014/15	corner oluoch primary school	completion of classroom,fix shatters,plaster,paint	200,000	200,000	2015 December	Complete	50	in use
2014/15	corner oluoch primary school	contract one new classroom	600,000	600,000		Complete	50	in use
2014/15	EIA Study	EIA Study for TTI	300,000	300,000	2015 June	Complete	300	in use
2014/15	emergency	supplies	137,500	137,500	2014 August	Complete	public schools	in use
2014/15	emitiot pri school	contract one new classroom	600,000	600,000		Complete	public schools	in use
2014/15	emurua dikirr hearing impaired school	Complete office block	400,000	400,000	2015 January	Complete	public schools	in use
2014/15	Emurua dikirr primary school	construct pit latrines	250,000	250,000	2015 January	Complete	public schools	in use

2014/15	emurua dikirr sec school	Complete library block	2,500,000	2,500,000	2015 January	Complete	public schools	in use
2014/15	emurua dikirr technical institute	construct new technical institute at dikirr primary school	10,000,000	10,000,000		Complete	300	in use
2014/15	Environment	plant tree seedlings	1,500,000	1,500,000	not started	Complete	400	in use
2014/15	Ilkerin girls sec school	purchase school beds	200,000	200,000	2015 June	Complete	350	in use
2014/15	Ilkerin girls sec school	purchase school desks	200,000	200,000	2015 June	Complete	450	in use
2014/15	Ilkerin girls sec school	Complete dormitory	100,000	100,000	2015 June	Complete	300	in use
2014/15	ilkerin girls secondary school	completion of dormitory,fix shatters,plaster	400,000	400,000	2014 December	Complete	350	in use
2014/15	ilkerin primary school	construct pit latrines	250,000	250,000	2014 March	Complete	400	in use
2014/15	kabolecho girls secondary school	completion of dormitory fix shatters,plaster & paint.	200,000	200,000	2015 December	Complete	300	in use
2014/15	kabolecho primary school	completion of one classroom,fix shatters,plaster	200,000	200,000	2016 March	Complete	50	in use
2014/15	kabolecho primary school	contract one new classroom	600,000	600,000	2016 March	Complete	50	in use
2014/15	kabuson pri school	contract one new classroom	600,000	600,000		Complete	50	in use
2014/15	kabuson primary school	completion of two classrooms,fix shatters,plaster	300,000	300,000	2016 March	Complete	50	in use
2014/15	kamermeru sec school	construct laboratory	1,000,000	1,000,000		Complete	40	in use
2014/15	kapchumbe pri school	contract one new classroom	600,000	600,000	2016 March	Complete	50	in use
2014/15	kapkwen primary school	completion of two classrooms,fix shatters,plaster	400,000	400,000	2015 March	Complete	100	in use
2014/15	kapsasian sec school	construct laboratory	1,000,000	1,000,000		Complete	40	in use
2014/15	kapsinendet primary school	completion of three classrooms,fix shatters,cast floor,plaster	600,000	600,000	2015 January	Complete	150	in use
2014/15	Kapsinendet-Lelachoni road	Road construction	600,000	600,000	2015 January	Complete	8000	in use
2014/15	kaptembwa primary school	completion of two classrooms,fix shatters,plaster	300,000	300,000	2015 December	Complete	150	in use
2014/15	kaptololo pri school	contract one new classroom	600,000	600,000	2014 December	Complete	50	in use
2014/15	kelonget pri school water tank	purchase and install 5000l water tank	100,000	100,000	2014 October	Complete	350	in use
2014/15	Kelonget sec school	Construction of laboratory	1,000,000	1,000,000		Complete	40	in use
2014/15	kibisorwet primary school	completion of classroom,fix shatters,plaster,paint	200,000	200,000	2015 May	Complete	50	in use
2014/15	kibisorwet primary school	purchase of land one acre for school expansion	200,000	200,000	2015 May	Complete	1000	in use
2014/15	kiletien secondary school	completion of dormitory,fix shatters,plaster	200,000	200,000	2015 April	Complete	40	in use
2014/15	kilindani pri school	purchase of land one acre for school expansion	200,000	200,000	2015 April	Complete	1000	in use
2014/15	kilindani pri school	contract one new classroom	600,000	600,000	2015 April	Complete	50	in use
2014/15	Kimananga primary school	contract one new classroom	600,000	600,000	2015 December	Complete	50	in use
2014/15	kimugul primary school	completion of classroom,fix shatters,plaster,paint	200,000	200,000	2015 June	Complete	50	in use
2014/15	kimugul primary school	contract one new classroom	600,000	600,000	2015 June	Complete	50	in use
2014/15	kipsomoi pri school	contract one new classroom	600,000	600,000	2015 June	Complete	50	in use
2014/15	Kiptenden pri school	construct pit latrines	200,000	200,000	2015 February	Complete	400	in use
2014/15	kiptenden pri school	rehabilitate school fix new roof and plaster one classroom	417,931	417,931	2016 January	Complete	50	in use
2014/15	kiptenden primary school	completion of one classroom,fix shatters,plaster,roofing	200,000	200,000	2016 January	Complete	50	in use
2014/15	kiribwet pri school	contract one new classroom	600,000	600,000	2016 March	Complete	50	in use

2014/15	kisiara primary school	construct pit latrines	300,000	300,000	2015 February	Complete	350	in use
2014/15	kisiara sec school	contract one new classroom	600,000	600,000	2015 February	Complete	50	in use
2014/15	koiboiyot primary school	completion of one classroom,fix shatters,plaster	200,000	200,000	2015 February	Complete	50	in use
2014/15	koisagat pri school	contract one new classroom	600,000	600,000	2015 February	Complete	50	in use
2014/15	koisagat pri school	rehabilitate school fix new roof and plaster one classroom	420,000	420,000	2015 February	Complete	50	in use
2014/15	koisagat primary school	completion of one classroom,fix shatters,plaster,roofing	300,000	300,000	2014 August	Complete	50	in use
2014/15	Koisagat primary school	purchase land one acre	300,000	300,000	2015 January	Complete	1000	in use
	kurangurik girls secondary school	construct pit latrines	200,000	200,000	2015 March	Complete	400	in use
2014/15	kurangurik girls secondary school	completion of two classroom,fix shatters,plaster	200,000	200,000	2015 March	Complete	100	in use
2014/15	kuresiet primary school	contract one new classroom	600,000	600,000	2015 March	Complete	50	in use
2014/15	kuresiet secondary school	completion of two classrooms,fix shatters,plaster,painting	300,000	300,000	2015 March	Complete	100	in use
2014/15	lelagoin secondary school	construct laboratory	1,000,000	1,000,000		Complete	40	in use
2014/15	mabwaita sec school	construct laboratory	1,000,000	1,000,000		Complete	40	in use
2014/15	mabwaita secondary school	completion of two classrooms,fix shatters,paint	200,000	200,000	2015 May	Complete	100	in use
2014/15	merigito pri school	purchase of land one acre for school expansion	200,000	200,000	2015 March	Complete	1000	in use
2014/15	Mogondo Dispensary	Complete health block	300,000	300,000	2015 August	Complete	100	in use
2014/15	mogor primary school	contract one new classroom	600,000	600,000	2015 August	Complete	50	in use
2014/15	Mogor primary school	purchase land one acre	100,000	100,000	2015 August	Complete	1000	in use
2014/15	mokondo primary school	contract one new classroom	600,000	600,000		Complete	50	in use
2014/15	mokondo sec school	construct dormitory and two classrooms	5,000,000	5,000,000	2016 January	Complete	50	in use
2014/15	monitoring & evaluation	project design,supervision,training		3,112,000	2015 June	Complete	100	in use
2014/15	Motor vehicle repair	motor vehicle repair	138,772	138,772	2015 April	Complete	100	in use
2014/15	motosiet pri school	contract one new classroom	600,000	600,000		Complete	50	in use
2014/15	motosiet primary school	construct pit latrines	200,000	200,000	2016 January	Complete	300	in use
2014/15	murkan primary school	completion of two classrooms,fix shatters,plaster	400,000	400,000	2015 January	Complete	100	in use
2014/15	Murkan-Chepkisa road	Road construction	950,000	950,000	2015 April	Complete	8000	in use
2014/15	naisugut primary school	completion of one classroom,fix shatters,plaster	200,000	200,000	2015 April	Complete	50	in use
2014/15	ndamama sec school	construct laboratory and dormitory	4,474,000	4,474,000	2015 December	Complete	40/350	in use
2014/15	office administration	pay staff salaries,cdfc allowances,motor vehicle recurrent expenses,office sundries	6,224,000	6,224,000	2015 June	Complete	30	in use
2014/15	olmelil sec school	construct pit latrines	250,000	250,000	2015 April	Complete	300	in use
2014/15	olmelil sec school	renovation of classrooms	500,000	500,000	2015 April	Complete	50	in use
2014/15	olpopongi secondary school	construct dormitory	900,000	900,000	2015 April	Complete	300	in use
2014/15	Road repair	Road construction	750,000	750,000	2015 April	Complete	8000	in use
2014/15	simotwet primary school	completion of 3 classrooms,fix shatters,cast floor,plaster	600,000	600,000	2015 April	Complete	150	in use
2014/15	simotwet sec school	contract one new classroom	600,000	600,000	2015 May	Complete	50	in use
2014/15	Simotwet sec school	Complete laboratory block	500,000	500,000		Complete	40	in use
2014/15	siriat pri school	contract one new classroom	600,000	600,000	2015 December	Complete	50	in use
2014/15	soget primary school	completion of two classrooms,fix shatters,plaster	500,000	500,000	2015 April	Complete	100	in use

2014/15	soimingin pri school	contract one new classroom	600,000	600,000	2015 October	Complete	50	in use
2014/15	Sports	establish sports academy at dikirr sec school	1,351,547	1,351,547	2016 february	Complete	1500	in use
2014/15	takitech girls sec school	Construction of laboratory	1,000,000	1,000,000	2015 December	Complete	40	in use
2014/15	takitech girls secondary school	completion of two classrooms,plaster,fix shatters,paint	300,000	300,000	2015 April	Complete	100	in use
2014/15	takitech special school	construct pit latrines	250,000	250,000	2015 May	Complete	400	in use
2014/15	takitech special school	contract one new classroom	600,000	600,000	2015 May	Complete	50	in use
GRAND TOTAL				103,749,737.00				
2015/16	Bursary	pay fees for needy students in sec schools,colleges and universities	14,000,000	14,000,000	2015 October	Complete	2800	in use
2015/16	CDF Office	additional funding for cdf office construction	3,000,000	3,000,000		Complete	100	in use
2015/16	changina primary school	purchase and installation of water tanks for rain water harvesting	150,000	150,000	2016 January	Complete	450	in use
2015/16	changina primary school	construct one new classroom	700,000	700,000		Complete	40	in use
2015/16	chebara primary school	Complete one classroom;plaster and fix shatters	200,000	200,000	2016 January	Complete	50	in use
2015/16	chebitoik primary school	Complete one classroom;plaster and fix shatters	500,000	500,000		Complete	50	in use
2015/16	chebitoik secondary school	purchase and installation of water tanks for rain water harvesting	150,000	150,000	2016 March	Complete	400	in use
2015/16	chebitoik secondary school	Complete two classrooms;plaster and fix shatters	300,000	300,000	2016 April	Complete	100	in use
2015/16	chebonei primary school	purchase one acre land	200,000	200,000	2016 April	Complete	500	in use
2015/16	chebulu primary school	Complete one classroom;plaster and fix shatters	500,000	500,000	2016 April	Complete	50	in use
2015/16	Chebulu Sec School	construct pit latrines	350,000	350,000	2016 April	Complete	400	emergency funding
2015/16	chebulu secondary school	purchase and installation of water tanks for rain water harvesting	150,000	150,000	2016 March	Complete	400	in use
2015/16	chebulu secondary school	Complete construction of laboratory;roof ,fix shatters and plaster	600,000	600,000		Complete	40	in use
2015/16	chelemei primary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 April	Complete	50	in use
2015/16	chelemei primary school	Complete one classroom;plaster and fix shatters	300,000	300,000	2016 April	Complete	50	in use
2015/16	chemamit primary school	Complete one classrooms;plaster and fix shatters	100,000	100,000		Complete	50	in use
2015/16	chemamul primary school	purchase one acre land	200,000	200,000	2016 April	Complete	500	in use
2015/16	chemurin primary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 April	Complete	50	in use
2015/16	chepkisa primary school	Complete two classrooms;plaster and fix shatters	800,000	800,000	2016 April	Complete	100	in use
2015/16	chepkisa secondary school	purchase and installation of water tanks for rain water harvesting	150,000	150,000	2016 March	Complete	350	in use
2015/16	chepkoiyet primary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 April	Complete	400	in use

2015/16	chepkoiyet secondary school	construct one new dormitory	1,000,000	1,000,000		Complete	50	in use
2015/16	Chepkoyet Sec School	construct pit latrines	300,000	300,000	2016 April	Complete	300	emergency funding
2015/16	chepkululu primary school	construct one new classroom	600,000	600,000		Complete	50	in use
2015/16	chepngaina primary school	purchase one acre land	200,000	200,000		Complete	300	in use
2015/16	cheramgoi secondary school	purchase and installation of water tanks for rain water harvesting	150,000	150,000	2016 March	Complete	350	in use
2015/16	cheramgoi secondary school	Complete 4 classrooms;plaster and fix shatters	200,000	200,000	2016 March	Complete	200	in use
2015/16	cheramgoi secondary school	construct new pit latrines	300,000	300,000	2016 March	Complete	300	in use
2015/16	chesabuni primary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 April	Complete	50	in use
2015/16	cheserton primary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 April	Complete	50	in use
2015/16	cheserton secondary school	Complete one classroom;plaster and fix shatters	300,000	300,000	2016 April	Complete	50	in use
2015/16	chesma secondary school	purchase and installation of water tanks for rain water harvesting	198,000	198,000	2016 March	Complete	50	in use
2015/16	chesma secondary school	Complete construction of dormitory;roof fix shatters and plaster	800,000	800,000	2016 April	Complete	350	in use
2015/16	chilani primary school	Complete one classroom;plaster and fix shatters	600,000	600,000		Complete	50	in use
2015/16	corner oluoch primary school	Complete one classroom;plaster and fix shatters	200,000	200,000		Complete	50	in use
2015/16	dikirr junction- kabolecho road	bush clearing and spot improvement- 2km	800,000	800,000	2016 January	Complete	7000	in use
2015/16	dikirr –mogondo road	Road construction	720,000	720,000	2015 December	Complete	7500	emergency funding
2015/16	dikirr town	Road construction	450,000	450,000	2016 March	Complete	8000	emergency funding
2015/16	emitiot primary school	Complete two classrooms;plaster and fix shatters	800,000	800,000	2016 March	Complete	100	in use
2015/16	emurua dikirr sec school	construction of pit latrines	500,000	500,000	2016 March	Complete	300	emergency funding
2015/16	Ilkerin girls sec school	construct pit latrines	300,000	300,000	2015 June	Complete	300	emergency funding
2015/16	ilkerin girls secondary school	purchase and installation of water tanks for rain water harvesting	200,000	200,000	2016 March	Complete	350	in use
2015/16	ilkerin girls secondary school	construct one laboratory	1,000,000	1,000,000		Complete	40	in use
2015/16	ilkerin girls secondary school	Complete admini block	200,000	200,000	2015 December	Complete	30	in use
2015/16	kabolecho girls secondary school	Complete construction of dormitory;roof fix shatters and plaster	300,000	300,000	2015 December	Complete	300	in use
2015/16	kabolecho primary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 March	Complete	50	in use
2015/16	Kabolecho sec school	construct pit latrines	350,000	350,000	2016 March	Complete	300	emergency funding
2015/16	Kabolecho sec school	construct pit latrines	300,000	300,000	2016 March	Complete	350	emergency funding

2015/16	kabuson primary school	Complete three classrooms;plaster and fix shatters	300,000	300,000		Complete	150	in use
2015/16	kamaget primary school	Complete one classroom;plaster and fix shatters	200,000	200,000		Complete	50	in use
2015/16	kamasieton primary school	construct one new classroom	700,000	700,000	2016 March	Complete	50	in use
2015/16	kamermeru secondary school	Complete construction of laboratory;roof ,fix shatters and plaster	600,000	600,000		Complete	40	in use
2015/16	kapchumbe primay school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 March	Complete	50	in use
2015/16	Kapkwen primary school	construct pit latrines	250,000	250,000	2015 March	Complete	300	emergency funding
2015/16	kapkwen primary school	Complete two classrooms;plaster and fix shatters	600,000	600,000	2015 March	Complete	100	in use
2015/16	kapkwen primary school	purchase one acre land	200,000	200,000	2015 March	Complete	350	in use
2015/16	kapsasian secondary school	purchase and installation of water tanks for rain water harvesting	150,000	150,000	2016 March	Complete	350	in use
2015/16	kapsasian secondary school	Complete construction of laboratory;roof ,fix shatters and plaster	600,000	600,000		Complete	40	in use
2015/16	kapsinendet primary school	Complete one classroom;plaster and fix shatters	200,000	200,000	2016 January	Complete	50	in use
2015/16	Kaptembwa primary school	construct pit latrines	250,000	250,000	2016 January	Complete	350	emergency funding
2015/16	kaptembwa primary school	Complete two classrooms;plaster and fix shatters	600,000	600,000	2016 January	Complete	100	in use
2015/16	kaptololo primary school	Complete two classroom;plaster and fix shatters	600,000	600,000	2016 January	Complete	100	in use
2015/16	kelonget secondary school	purchase and installation of water tanks for rain water harvesting	150,000	150,000	2016 March	Complete	350	in use
2015/16	kelonget secondaryschool	Complete construction of laboratory;roof ,fix shatters and plaster	600,000	600,000		Complete	40	in use
2015/16	kibisorwet secondary school	purchase and installation of water tanks for rain water harvesting	150,000	150,000	2016 March	Complete	300	in use
2015/16	kilindani primary school	Complete two classrooms;plaster and fix shatters	800,000	800,000	2015 April	Complete	100	in use
2015/16	kimananga primary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 October	Complete	50	in use
2015/16	kimugul primary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 January	Complete	50	in use
2015/16	kimugul primary school	purchase one acre land	200,000	200,000	2016 January	Complete	50	in use
2015/16	kipkandulit primary school	purchase one acre land	200,000	200,000	2016 January	Complete	50	in use
2015/16	kipsomoi primary school	Complete two classrooms;plaster and fix shatters	800,000	800,000	2016 April	Complete	100	in use
2015/16	kiptenden primary school	Complete one classroom;plaster and fix shatters	300,000	300,000		Complete	50	in use

2015/16	kiribwet primary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 March	Complete	50	in use
2015/16	kiribwet primary school	Complete one classroom;plaster and fix shatters	300,000	300,000	2016 March	Complete	50	in use
2015/16	kisiara secondary school	purchase and installation of water tanks for rain water harvesting	150,000	150,000	2016 March	Complete	300	in use
2015/16	kisiara secondary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 April	Complete	50	in use
2015/16	kisiara secondary school	construct one new classroom	700,000	700,000	2016 April	Complete	50	in use
2015/16	koibiyot primary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 April	Complete	50	in use
2015/16	koisagat primary school	Complete one classroom;plaster and fix shatters	300,000	300,000	2016 January	Complete	50	in use
2015/16	korosiot primary school	purchase one acre land	200,000	200,000	2016 January	Complete	1000	in use
2015/16	kulonok primary school	purchase one acre land	200,000	200,000	2016 January	Complete	1000	in use
2015/16	kuresiet primary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 January	Complete	50	in use
2015/16	Kurongurik high school	construct pit latrines	350,000	350,000	2016 January	Complete	350	emergency funding
2015/16	Kurongurik high school	construct pit latrines	350,000	350,000	2016 January	Complete	350	emergency funding
2015/16	kurongurik secondary school	purchase and installation of water tanks for rain water harvesting	150,000	150,000	2016 March	Complete	350	in use
2015/16	kurongurik secondary school	Complete one classroom;plaster and fix shatters	200,000	200,000	2016 January	Complete	50	in use
2015/16	kurongurik secondary school	Complete one classroom;plaster and fix shatters	202,000	202,000	2016 January	Complete	50	in use
2015/16	lelagoin secondary school	purchase and installation of water tanks for rain water harvesting	150,000	150,000	2016 March	Complete	350	in use
2015/16	lelagoin secondary school	Complete construction of laboratory;roof ,fix shatters and plaster	600,000	600,000		Complete	40	in use
2015/16	lelagoin secondary school	construct one new classroom	700,000	700,000	2016 June	Complete	50	in use
2015/16	lelechonik primary school	construct one new classroom	700,000	700,000		Complete	50	in use
2015/16	mabwaita secondary school	Complete construction of laboratory;roof ,fix shatters and plaster	600,000	600,000		Complete	40	in use
2015/16	merigito primary school	construct one new classroom	600,000	600,000	2016 January	Complete	50	in use
2015/16	mogor primary school	Complete two classrooms;plaster and fix shatters	800,000	800,000	2016 January	Complete	100	in use
2015/16	mokondo primary school	Complete one classroom;plaster and fix shatters	100,000	100,000		Complete	50	in use
2015/16	monitoring & evaluation	recurrent exp on projects supervision and design	3,154,364	3,154,364	2016 June	Complete	100	in use
2015/16	mosot primary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 June	Complete	50	in use
2015/16	naisukut primary school	Complete one classroom;plaster and fix shatters	400,000	400,000	2016 March	Complete	50	in use
2015/16	naisukut primary school	purchase one acre land	200,000	200,000	2016 March	Complete	350	in use
2015/16	ndamama primary school	construct one classroom	600,000	600,000	2016 March	Complete	50	in use

2015/16	ngendalel primary school	purchase one acre land	200,000	200,000	2016 December	Complete	350	in use
2015/16	office administration	recurrent expenses for office administration, motor vehicle running and maintenance	6,594,783	6,594,783	2016 June	Complete	150	in use
2015/16	Olmelil sec school	construct pit latrines	350,000	350,000	2016 March	Complete	350	emergency funding
2015/16	olpopongi secondary school	purchase and installation of water tanks for rain water harvesting	150,000	150,000	2016 March	Complete	350	in use
2015/16	olpopongi secondary school	Complete construction of dormitory;roof fix shatters and plaster	600,000	600,000	2016 March	Complete	300	in use
2015/16	Proposed kurongurik medical training college	construction of medical training college infrastructure	35,000,000	35,000,000		Complete	600	in use
2015/16	Simotwet sec school	Complete twin lab	1,000,000	1,000,000		Complete	80	in use
2015/16	Simotwet sec school	construction of four classrooms	4,000,000	4,000,000		Complete	200	in use
2015/16	Road repair	Road construction	750,000	750,000	2015 December	Complete	7000	in use
2015/16	Road repair	Road construction	450,000	450,000	2015 December	Complete	8000	emergency funding
2015/16	Road repair	Road construction	720,000	720,000	2015 December	Complete	7500	emergency funding
2015/16	rwandanat primary school	purchase one acre land	200,000	200,000	2016 March	Complete	350	in use
2015/16	sachangwan primary school	purchase one acre land	300,000	300,000	2016 March	Complete	350	in use
2015/16	simotwet secondary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 March	Complete	50	in use
2015/16	siriat primary school	Complete two classrooms;plaster and fix shatters	600,000	600,000	2016 March	Complete	100	in use
2015/16	soget primary school	Complete two classroom;plaster and fix shatters	200,000	200,000	2016 March	Complete	100	in use
2015/16	soimingin primary school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 July	Complete	50	in use
2015/16	sports activities	purchase equipment for establishment of sports academy	2,198,261	2,198,261	2017 July	Complete	1200	in use
2015/16	takitech girls secondary school	Complete construction of laboratory;roof ,fix shatters and plaster	600,000	600,000	2016 March	Complete	40	in use
2015/16	takitech special school	Complete one classroom;plaster and fix shatters	100,000	100,000	2016 March	Complete	50	in use
2015/16	tumnda primary school	construct one new classroom	600,000	600,000	2017 March	Complete	50	in use
2015/16	tumnda primary school	purchase one acre land	200,000	200,000	2018 March	Complete	350	in use
2015/16	usonik primary school	purchase one acre land	200,000	200,000	2019 March	Complete	350	in use
2015/16	usonik primary school	construct one classroom	700,000	700,000	2020 March	Complete	50	in use
GRAND TOTAL				109,913,055.00				
2016/17	Office administration							
2016/17	Employee salaries and gratuity	Pay Employee salaries and gratuity	1,800,000.00	1,436,000.00	30th June 2017	Complete	30	in use
2016/17	Goods and services	purchase of goods and services	1,584,993.10	1,800,000.00	30th June 2017	Complete	30	in use

2016/17	Committee expenses and allowances	Payment of committee expenses and allowances	28,800.00	1,584,993.10	30th June 2017	Complete	30	in use
2016/17	NSSF	Payment of NSSF Employer contributions	64,000.00	28,800.00	30th June 2017	Complete	30	in use
2016/17	NHIF	Payment of NHIF Employer contributions		64,000.00	30th June 2017	Complete	30	in use
2016/17	Monitoring & evaluation							in use
2016/17	Committee expenses and allowances	Payment of committee expenses & allowances	800,000.00	800,000.00	30th June 2017	Complete	100	in use
2016/17	PMCs & CDFC training and capacity building	Payments and facilitation for PMCs & CDFC training & capacity building	1,000,000.00	1,000,000.00	30th June 2017	Complete	100	in use
2016/17	Goods and services	purchase of goods and services	656,896.00	656,896.00	30th June 2017	Complete	100	in use
	sports activities							in use
2016/17	Constituency soccer tournament	Fund constituency soccer tournament in the four wards (purchase balls and uniforms for the teams representing each ward) and fund logistics for the event	887,931.00	887,931.00	2017 April	Complete	1500	in use
2016/17	Constituency athletics championship	Fund constituency athletics championship in the four wards (purchase sports equipment and wear for the championship) and fund logistics for the event	750,000.00	750,000.00	2017 April	Complete	1500	in use
2016/17	Enviromnta activities							
2016/17	Environment activities	Purchase & Plant tree ssedlings in schools (Mokondo sec school 2.Chepkoiyet sec school 3.Kurongurik sec school 4.Kabolecho girls sec school 5.Emurua dikirr sec school)	736,421.60	736,421.60	2017 June	Complete	1500	in use
2016/17	Environmental activities	purchase and install 10,000 litres water tanks in secondary schools for rain water harvesting at cost of kshs 300,000 per school (Kisiara sec school,Kibisorwet sec school,Lelechonik sec school, Kabolecho girls sec school, Ilkerin girls sec school)	1,500,000.00	1,500,000.00	2017 June	Complete	1800	
2016/17	Bursary(secondary schools)	Pay fees for needy students in secondary schools	12,000,000.00	12,000,000.00	2017 June	Complete	2400	in use
2016/17	Bursary (tertiary)	Pay fees for needy students in tertiary institutions	9,000,000.00	9,000,000.00	2017 June	Complete	1800	in use
2016/17	Internal assessment examinations	fund Internal assessment examinations for schools in the constituency	3,000,000	3,000,000	on going	Complete	10	in use

2016/17	Social security	Pay for Social security for vulnerable persons	1,000,000	1,000,000	Applied for reallocation	Complete	1000	in use
2016/17	Chebulu sec school	construction of pit latrines	350,000	350,000	2016 December	Complete	350	Emergency funding
2016/17	Olpopongi sec school	construction of pit latrines	250,000	250,000	2016 December	Complete	350	Emergency funding
2016/17	Angaset Pri school	construction of pit latrines	100,000	100,000	2016 December	Complete	350	Emergency funding
2016/17	Chepkoiyet sec school	construction of pit latrines	400,000	400,000	2016 December	Complete	350	Emergency funding
2016/17	Ainamoi Pri school	construction of pit latrines	250,000	250,000	2017 February	Complete	350	Emergency funding
2016/17	Corner Oluoch pri school	construction of pit latrines	100,000	100,000	2017 February	Complete	350	Emergency funding
2016/17	Kisiara Pri school	construction of pit latrines	100,000	100,000	2017 February	Complete	350	Emergency funding
2016/17	Kiribwet Pri school	construction of pit latrines	200,000	200,000	2017 March	Complete	350	Emergency funding
2016/17	Emitiot Pri school	construction of pit latrines	100,000	100,000	2017 March	Complete	350	Emergency funding
2016/17	Humanitarian support	Humanitarian support for victims of boarder conflict	484,000	484,000	2017 January	Complete	80	Emergency funding
2016/17	Emurua Dikirr high school	construction of block of pit latrines	920,000	920,000	2017 March	Complete	400	Emergency funding
2016/17	Chebulu primary school	construction of block of pit latrines	850,000	850,000	2017 March	Complete	300	Emergency funding
2016/17	Abossi girls sec school	purchase of water tank for rain water harvesting	130,000	130,000	2017 April	Complete	300	Emergency funding
2016/17	Kiletien sec school	purchase of water tank for rain water harvesting	100,000	100,000	2017 April	Complete	300	Emergency funding
2016/17	Kabolecho girls sec school	purchase of water tank for rain water harvesting	150,000	150,000	2017 April	Complete	300	Emergency funding
2016/17	Joluka construction ltd	Repair of roads	740,000	740,000	2017 April	Complete	8700	Emergency funding
2016/17	Kamatco limited	Repair of roads	638,000	638,000	2017 April	Complete	7500	Emergency funding
2016/17	Sachangwan primary school	Repair of classrooms blown off by heavy winds and rainfall	240,000	240,000	2017 June	Complete	50	Emergency funding
2016/17	cdf office construction	additional funding for cdf office construction	5,000,000	5,000,000	on going	Complete	30	in use
2016/17	Constituency office furniture	purchase furniture for new office block (office chairs, desks, tables, file cabinets, waiting chairs)	1,100,000.00	1,100,000.00		Complete	30	in use
2016/17	Consituency website	Design and hosting of constituency website			Applied for reallocation	Complete	5000	in use
2016/17	Angaset primary school	Purchase one acre of land for school expansion	700,000	700,000	2017 June	Complete	400	in use
2016/17	Angaset primary school	construct one new classroom	200,000	200,000	on going	Complete	50	in use
2016/17	Chebera primary school	construct one new classroom	700,000	700,000	on going	Complete	50	in use
2016/17	Chebonei pri school	construct two new classrooms	1,400,000	1,400,000	on going	Complete	100	in use
2016/17	Chebungei Primary school	construct one new classroom	500,000	500,000	on going	Complete	50	in use
2016/17	Chemamit primary school	Complete two classroom (plaster fix windows & doors and paint)	400,000	400,000	2017 June	Complete	100	in use
2016/17	Chemamul primary school	construct one new classroom	500,000	500,000	on going	Complete	50	in use
2016/17	Chemurin primary school	construct one new classroom	600,000	600,000	on going	Complete	50	in use
2016/17	Chepkubit primary school	Purchase one acre of land for school expansion	300,000	300,000	2017 June	Complete	350	in use

2016/17	Chepkeigei Primary school	Purchase one acre of land for school expansion	300,000	300,000	2017 June	Complete	400	in use
2016/17	chepkululu primary school	Complete one classroom(plaster fix windows & doors and paint)	100,000	100,000	2017 June	Complete	400	in use
2016/17	chepkululu primary school	construct one new classroom	600,000	600,000	on going	Complete	50	in use
2016/17	chepngaina primary school	construct one new classroom	700,000	700,000	on going	Complete	50	in use
2016/17	Cherokiet Primary school	Purchase one acre of land for school expansion	300,000	300,000	2017 June	Complete	350	in use
2016/17	Cheseon primary school	Renovate two classrooms (fix new roof ,plaster cast new floor and paint)	500,000	500,000	2017 June	Complete	100	in use
2016/17	Cheserton primary school	construct one new classroom	700,000	700,000	on going	Complete	50	in use
2016/17	Chesogori primary school	Purchase one acre of land for school expansion	300,000	300,000	2017 June	Complete	50	in use
2016/17	Corner oluoch pri school	Complete three classrooms (plaster fix windows & doors and paint)	500,000	500,000	2017 June	Complete	150	in use
2016/17	Corner oluoch pri school	Purchase one acre of land for school expansion	200,000	200,000	2017 June	Complete	450	in use
2016/17	Dikirr Primary school	construct one new classroom	600,000	600,000	on going	Complete	50	in use
2016/17	Dikirr special school	Complete office block (plaster, fix windows & doors and paint)	600,000	600,000	2017 June	Complete	30	in use
2016/17	Emitiot primary school	Purchase one acre of land for school expansion	200,000	200,000	2017 June	Complete	300	in use
2016/17	Emitiot primary school	construct one new classroom	700,000	700,000	on going	Complete	50	in use
2016/17	Kabuson primary school	Complete one classroom(plaster fix windows & doors and paint)	100,000	100,000	2017 June	Complete	50	in use
2016/17	Kamaget primary school	construct one new classroom	700,000	700,000	on going	Complete	50	in use
2016/17	kamasieton primary school	construct one new classroom	700,000	700,000	on going	Complete	50	in use
2016/17	kamasieton primary school	Purchase one acre of land for school expansion	200,000	200,000	2017 June	Complete	350	in use
2016/17	Kamermeru pri school	Renovate two classrooms (fix new roof ,plaster cast new floor and paint)	500,000	500,000	2017 June	Complete	100	in use
2016/17	Kapchumbe primary school	Complete one classroom (roofing, plaster and fix windows and doors)	500,000	500,000	2017 June	Complete	50	in use
2016/17	Kapkoros primary school	construct one new classroom	700,000	700,000	on going	Complete	50	in use
2016/17	Kapkoros primary school	Complete one classroom(plaster fix windows & doors and paint)	100,000	100,000	2017 June	Complete		in use
2016/17	Kaplebelit primary school	Purchase one acre of land for school expansion	300,000	300,000	2017 June	Complete	350	in use
2016/17	Kapsimotwo Pri school	Purchase one acre of land for school expansion	300,000	300,000	2017 June	Complete	300	in use
2016/17	Kaptarakwa pr school	Purchase one acre of land for school expansion	200,000	200,000	2017 June	Complete	300	in use
2016/17	Kaptembwa pr school	Purchase one acre of land for school expansion	200,000	200,000	2017 June	Complete	300	in use
2016/17	Ketenduita primary school	Purchase one acre of land for school expansion	300,000	300,000	2017 June	Complete	300	in use

2016/17	Kibailuk Primary school	construct one new classroom	500,000	500,000	on going	Complete	50	in use
2016/17	Kimananga primary school	Complete one classroom(plaster fix windows & doors and paint)	200,000	200,000	2017 June	Complete	50	in use
2016/17	kipkandulit primary school	construct one new classroom	600,000	600,000	on going	Complete	50	in use
2016/17	Kiptenden primary school	Complete one classroom(plaster fix windows & doors and paint)	400,000	400,000	2017 June	Complete	50	in use
2016/17	Kipwailuk Primary school	construct one new classroom	500,000	500,000	on going	Complete	50	in use
2016/17	Kirgam primary school	construct one new classroom	500,000	500,000	on going	Complete	50	in use
2016/17	Kiribwet primary school	Complete one classroom(plaster fix windows & doors and paint)	300,000	300,000	2017 June	Complete	50	in use
2016/17	Kisiara primary school	construct one new classroom	600,000	600,000	on going	Complete	50	in use
2016/17	Kisiara primary school	Complete one classroom(plaster fix windows & doors and paint)	300,000	300,000	2017 June	Complete	50	in use
2016/17	Kitait primary school	Renovate two classrooms(fix new roof, plaster, fix shatters and paint)	400,000	400,000	2017 June	Complete	100	in use
2016/17	Kitait primary school	Purchase one acre of land for school expansion	500,000	500,000	2017 June	Complete	50	in use
2016/17	Koibiyot primary school	construct one new classroom	700,000	700,000	on going	Complete	50	in use
2016/17	korosiot primary school	construct one new classroom	600,000	600,000	on going	Complete	50	in use
2016/17	Kulonok primary school	construct one new classroom	600,000	600,000	on going	Complete	50	in use
2016/17	Kuresiet primary school	Renovate two classrooms (fix new roof ,plaster cast new floor and paint)	600,000	600,000	2017 June	Complete	100	in use
2016/17	merigito primary school	Complete one classroom(plaster fix windows & doors and paint)	200,000	200,000	2017 June	Complete	50	in use
2016/17	Mokondo primary school	construct one new classroom	700,000	700,000	on going	Complete	50	in use
2016/17	Mosotik primary school	Purchase one acre of land for school expansion	300,000	300,000	2017 June	Complete	300	in use
2016/17	Motosiet primary school	Purchase one acre of land for school expansion	300,000	300,000	2017 June	Complete	400	in use
2016/17	Motosiet primary school	Complete one classroom(plaster fix windows & doors and paint)	100,000	100,000	2017 June	Complete	50	in use
2016/17	Naisukut primary school	Purchase one acre of land for school expansion	200,000	200,000	2017 June	Complete	50	in use
2016/17	Naisukut primary school	Complete one classroom(plaster fix windows & doors and paint)	200,000	200,000	2017 June	Complete	50	in use
2016/17	Ndamama primary school	Complete two classroom(plaster fix windows & doors and paint)	600,000	600,000	2017 June	Complete	100	in use
2016/17	Ngendalel primary school	construct one new classroom	700,000	700,000	2017 June	Complete	50	in use
2016/17	Olpopongi Primary school	Complete one classroom (plaster fix windows & doors and paint)	400,000	400,000	2017 June	Complete	50	in use
2016/17	Reberwet primary school	construct one new classroom	700,000	700,000	2017 June	Complete	50	in use
2016/17	Reberwet primary school	Purchase one acre of land for school expansion	200,000	200,000	2017 June	Complete	350	in use
2016/17	Rwandanat primary school	construct one new classroom	600,000	600,000	2017 June	Complete	50	in use
2016/17	Sachangwan pr school	construct one new classroom	700,000	700,000	2017 June	Complete	50	in use
2016/17	Saunosiek Primary school	construct one new classroom	500,000	500,000	2017 June	Complete	50	in use
2016/17	Siriat primary school	Complete three classrooms(plaster, paint fix shatters)	600,000	600,000	2017 June	Complete	150	in use

2016/17	Soimining primary school	Complete one classroom(plaster, paint, fix shatters)	200,000	200,000	2017 June	Complete	50	in use
2016/17	Sugutek primary school	construct one new classroom	700,000	700,000	2017 June	Complete	50	in use
2016/17	Tachasis primary school	construct one new classroom	700,000	700,000	2017 June	Complete	300	in use
2016/17	Tachasis primary school	Purchase one acre of land for school expansion	200,000	200,000	2017 June	Complete	300	in use
2016/17	Tarakwet Primary school	Purchase one acre of land for school expansion	300,000	300,000	2017 June	Complete	300	in use
2016/17	Torochet Primary school	Purchase one acre of land for school expansion	300,000	300,000	2017 June	Complete	300	in use
2016/17	Tuiyobei primary school	construct one new classroom	500,000	500,000	on going	Complete	50	in use
2016/17	Tumnda primary school	Complete three classrooms (plaster fix windows & doors and paint)	600,000	600,000	2017 June	Complete	150	in use
2016/17	Usonik primary school	Complete two classrooms (plaster fix windows & doors and paint)	500,000	500,000	2017 June	Complete	100	in use
2016/17	Ilkerin girls sec school	Complete laboratory (fix internal fittings and paint)	300,000	300,000	2017 June	Complete	40	in use
2016/17	Mabwaita sec school	Complete laboratory (fix internal fittings and paint)	400,000	400,000	2017 June	Complete	40	in use
2016/17	Kamermeru sec school	Complete laboratory (fix internal fittings and paint)	200,000	200,000	2017 June	Complete	40	in use
GRAND TOTAL								
2017/18	Constituency office construction	cider posts fence of chain link on barbed wire and steel gate erection	2,025,000	2,025,000	2017 June	Complete	200	in use
2017/18	Constituency office construction	Purchase approx. 0.5 acres of land for expansion of constituency office compound	700,000	700,000	2017 June	Complete	200	in use
2017/18	Kurongurikkmtc project	construction of new 300 capacity students hostel	8,800,000	8,800,000	2017 June	Complete	1000	in use
2017/18	constituency strategic plan	Fund preparation of constituency strategic plan for the period 2017-2022	3,500,000.00	3,500,000.00	2017 June	Complete	75000	in use
2017/18	Constituency Innovation Hubs	Co-funding for establishment of 4 constituency innovation hubs with Ministry of ICT	4,677,027.00	4,677,027.00	2017 June	Complete	100	in use
2017/18	Changina Primary School	Laying the floor, Fixing doors and windows plaster and painting of two classrooms	700,000	700,000	2017 June	Complete	100	in use
2017/18	Chebotoik Primary school	Fix doors & windows, plastering, making key, painting and fixing fascia board of one classroom	300,000	300,000	2017 June	Complete	50	in use
2017/18	Chebonei Primary School	Completion of plaster and painting of one classroom	300,000	300,000	2017 June	Complete	50	in use
2017/18	Chebungei Primary School	Fixing doors and windows plaster and painting of one classroom	200,000	200,000	2017 June	Complete	50	in use
2017/18	Chekebit primary school	construction of one new classroom	700,000	700,000	2017 June	Complete	50	in use
2017/18	Chemamit Primary School	plastering and painting of one classroom	300,000	300,000	2017 June	Complete	50	in use

2017/18	Chemurin Primary School	Fixing doors and windows plaster and painting of one classroom	150,000	150,000	2017 June	Complete	50	in use
2017/18	Chemurin Primary School	Purchase one acre land for school expansion	200,000	200,000	2017 June	Complete	50	in use
2017/18	Chepkeigei primary school	construction of one new classroom	700,000	700,000	2017 June	Complete	50	in use
2017/18	Chepkisa primary school	construction of one new classroom	700,000	700,000	2017 June	Complete	50	in use
2017/18	Chepngaina Primary School	Fixing doors and windows plaster and painting of one classroom	200,000	200,000	2017 June	Complete	50	in use
2017/18	Chesongori primary school	construction of one new classroom	700,000	700,000	2017 June	Complete	50	in use
2017/18	Chilani Primary School	Completion of plaster and painting of one classroom	100,000	100,000	2017 June	Complete	50	in use
2017/18	Corner Oluoch Primary School	Fixing doors and windows plaster and painting of one classroom	300,000	300,000	2017 June	Complete	50	in use
2017/18	EmuruaDikirr Hearing Impaired school	Painting of one classrooms	100,000	100,000	2017 June	Complete	50	in use
2017/18	EmuruaDikirr Primary School	Painting and fixing fascia board of one classroom	100,000	100,000	2017 June	Complete	50	in use
2017/18	Kabolecho Primary School	plastering, Painting and fixing fascia board of one classroom	100,000	100,000	2017 June	Complete	50	in use
2017/18	Kamaget Primary School	Laying floor, Plastering, Painting, Fixing doors and windows of two classrooms	800,000	800,000	2017 June	Complete	100	in use
2017/18	Kamasieton Primary School	Plaster and Painting of one classroom	200,000	200,000	2017 June	Complete	100	in use
2017/18	Kapkwen Primary School	Plaster and Painting of one classroom	100,000	100,000	2017 June	Complete	50	in use
2017/18	Kaplebelit primary school	construction of one new classroom	700,000	700,000	2017 June	Complete	50	in use
2017/18	Kaptololo Primary School	Completion of plaster and painting of one classroom	200,000	200,000	2017 June	Complete	50	in use
2017/18	Kaptorokwo primary school	construction of one new classroom	700,000	700,000	2017 June	Complete	50	in use
2017/18	Ketendeita primary school	construction of one new classroom	700,000	700,000	2017 June	Complete	50	in use
2017/18	Kibailuk Primary School	laying the floor, fixing doors & windows, plastering and painting of two classrooms	900,000	900,000	2017 June	Complete	50	in use
2017/18	Kilindani primary school	construction of one new classroom	700,000	700,000	2017 June	Complete	50	in use
2017/18	Kimugul primary school	Purchase one acre land for school expansion	200,000	200,000	2017 June	Complete	300	in use
2017/18	Kipkandulit primary School	Painting and fixing fascia board of one classroom	100,000	100,000	2017 June	Complete	50	in use
2017/18	Kiptenden Primary School	fixing doors and windows plaster and painting of one classroom	300,000	300,000	2017 June	Complete	50	in use
2017/18	Kipwailuk Primary School	fixing doors and windows plaster and painting of one classroom	200,000	200,000	2017 June	Complete	50	in use
2017/18	Kirgam Primary School	fixing doors and windows plaster and painting of one classroom	200,000	200,000	2017 June	Complete	50	in use

2017/18	Kitait Primary School	laying the floor, fixing doors & windows, plastering and painting of two classrooms	800,000	800,000	2017 June	Complete	50	in use
2017/18	Koisagat Primary School	Casting slab, fixing door, window, plastering and painting of one classroom	300,000	300,000	2017 June	Complete	50	in use
2017/18	Koisagat Primary School	fixing door and window, Casting slab plaster and painting of two classrooms	800,000	800,000	2017 June	Complete	100	in use
2017/18	Koita primary school	Purchase one acre land for school expansion	200,000	200,000	2017 June	Complete	50	in use
2017/18	Korosiot Primary School	Casting slab, fixing doors & windows, plastering and painting of two classrooms	800,000	800,000	2017 June	Complete	100	in use
2017/18	Kulonok Primary School	Fixing doors and windows plaster and painting of one classroom	300,000	300,000	2017 June	Complete	50	in use
2017/18	Kuresiet Primary School	Fix fascia board and Painting of one classroom	100,000	100,000	2017 June	Complete	50	in use
2017/18	Lelechonik Primary School	Laying the floor, Fixing doors and windows plaster and painting of two classrooms	700,000	700,000	2017 June	Complete	100	in use
2017/18	Reberwet Primary School	laying floor, fixing door and windows, plastering and painting of two classrooms	700,000	700,000	2017 June	Complete	100	in use
2017/18	Rwandanat Primary School	Laying the floor, Fixing doors and windows plaster and painting of two classrooms	800,000	800,000	2017 June	Complete	100	in use
2017/18	Rwandanat Primary School	Purchase one acre land for school expansion	200,000	200,000	2017 June	Complete	350	in use
2017/18	Saunosuek Primary School	Fixing doors and windows plaster and painting of one classroom	200,000	200,000	2017 June	Complete	50	in use
2017/18	Soimingin primary school	construction of one new classroom	700,000	700,000	2017 June	Complete	50	in use
2017/18	Tachasis Primary School	Laying floor, Plastering, Painting, Fixing doors and windows of two classrooms	700,000	700,000	2017 June	Complete	100	in use
2017/18	Torochasis primary school	Purchase one acre land for school expansion	200,000	200,000	2017 June	Complete	300	in use
2017/18	Torochet primary school	construction of one new classroom	700,000	700,000	2017 June	Complete	50	in use
2017/18	Tuiyobey primary school	Fixing doors and windows plaster and painting of one classroom	200,000	200,000	2017 June	Complete	50	in use
2017/18	Tumnda Primary School	plastering and painting of one classroom	200,000	200,000	2017 June	Complete	50	in use
2017/18	meet any emergency needs in the constituency		4,568,965.52	4,568,965.52	2017 June	Complete	1200	Emergency funding
GRAND TOTAL				86,810,344.00				
2019/2020								
	ENVIRONMENT							on going
2019/20	Chepkururet Primary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	450	on going

2019/20	Kimugul Primary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	450	on going
2019/20	Rwandanat Primary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	300	on going
2019/20	Angaset Primary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	450	on going
2019/20	Corner Olouch Primary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	450	on going
2019/20	Kapkatet Primary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	350	on going
2019/20	Maregito Primary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	350	on going
2019/20	Chemurin Primary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	300	on going
2019/20	Soget Primary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	300	on going
2019/20	Mokondo Primary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	350	on going
2019/20	Kibisorwet Secondary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	450	on going
2019/20	Kabolecho Secondary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	450	on going
2019/20	Mokondo Secondary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	450	on going
2019/20	Chebulu Secondary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	350	on going
2019/20	Mara View Secondary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	450	on going
2019/20	Abosi Girls Secondary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	300	on going
2019/20	Chesma Secondary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	350	on going
2019/20	Chepkisa Secondary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	400	on going
2019/20	Chilani Secondary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	400	on going
2019/20	Cherangoi Secondary School	Purchase and planting of tree seedlings	68,683.86	68,683.86	2020 June	100%	400	on going
	BURSARY				2020 June			
2019/20	Bursary Tertiary Institutions	Payment of bursary to needy students	23,170,965.00	23,170,965.00	2020 June	100%	4634	on going
	Bursary Secondary Schools	Payment of bursary to needy students	14,214,390.88	14,214,390.88	2020 June	100%	2842	on going
	PRIMARY SCHOOLS							
2019/20	Chepkureret Primary School	Purchase of one acre piece of land	200,000	200,000	2020 June	100%	400	on going
2019/20	Kimugut Primary School	Purchase of one acre piece of land	200,000	200,000	2020 June	100%	400	on going
2019/20	Kamaget Primary School	Purchase of one acre piece of land	200,000	200,000	2020 June	100%	400	on going
2019/20	Angaset Primary School	Purchase of one acre piece of land	200,000	200,000	2020 June	100%	300	on going

2019/20	Corner Olouch Primary School	Purchase of one acre piece of land	200,000	200,000	2020 June	100%	400	on going
2019/20	Kapchepomoto Primary School	Purchase of one acre piece of land	200,000	200,000	2020 June	100%	350	on going
2019/20	Maregito Primary School	Purchase of one acre piece of land	200,000	200,000	2020 June	100%	400	on going
2019/20	Angaset Primary School	Construction of one classroom to completion	1,200,000	1,200,000	2020 June	100%	50	on going
2019/20	Chemurin Primary School	Renovation of six classrooms (painting, plastering, electrical fittings, change doors and windows,	2,000,000	2,000,000	2020 June	100%	300	on going
2019/20	Mokondo Primary School	Construction of two classroom to completion	1,200,000	1,200,000	2020 June	100%	100	on going
2019/20	Soget Primary School	Construction of one classroom to completion	1,200,000	1,200,000	2020 June	100%	50	on going
2019/20	Chebungei Primary School	Construction of one classroom to completion	1,200,000	1,200,000	2020 June	100%	50	on going
2019/20	Corner Olouch Primary School	Construction of one classroom to completion	1,200,000	1,200,000	2020 June	100%	50	on going
2019/20	Kapsimotwo Primary School	Construction of one classroom to completion	1,200,000	1,200,000	2020 June	100%	50	on going
2019/20	Araret Primary School	Construction of one classroom to completion	1,200,000	1,200,000	2020 June	100%	50	on going
2019/20	Chepkisa Primary School	Renovation of three classrooms (painting, electrical fittings, roofing, plastering)	1,200,000	1,200,000	2020 June	100%	150	on going
2019/20	Rwandanat Primary School	Construction of one classroom to completion	1,200,000	1,200,000	2020 June	100%	50	on going
2019/20	Chelemei Primary School	Construction of two classroom to completion	2,400,000	2,400,000	2020 June	100%	100	on going
2019/20	Chepkeigei Primary School	Construction of one classroom to completion	1,200,000	1,200,000	2020 June	100%	50	on going
2019/20	Kaptololo Primary School	Construction of two classrooms to completion	2,400,000	2,400,000	2020 June	100%	100	on going
2019/20	Kaptololo Primary School	Construction of an administration block	700,000	700,000	2020 June	100%	30	on going
2019/20	Naisugut Primary School	Construction of two classrooms to completion	2,400,000	2,400,000	2020 June	100%	100	on going
2019/20	Kamaget Primary	Construction of two classrooms to completion	2,400,000	2,400,000	2020 June	100%	100	on going
2019/20	Ainamoi Primary School	Construction of two classrooms to completion	2,400,000	2,400,000	2020 June	100%	100	on going
2019/20	Dikirr Primary School	Construction of two classrooms to completion	2,400,000	2,400,000	2020 June	100%	100	on going
2019/20	Kapkoros Primary School	Purchase and installation of 1.2 Kms water pipes	300,000	300,000	2020 June	100%	350	on going
2019/20	Angaset Primary School	Purchase and installation of 1.2 water pipes	300,000	300,000	2020 June	100%	400	on going
2019/20	Motosiet Primary School	Purchase and installation of 1.2water pipes	300,000	300,000	2020 June	100%	350	on going

2019/20	SECONDARY SCHOOLS							
2019/20	Kabolecho Girls High School	Construction of a 100 student capacity dining hall to completion	2,400,000	2,400,000	2020 June	100%	100	on going
2019/20	Mokondo Secondary School	Completion of a dining hall (plastering, electricity works, floor, plumbing, painting etc.)	500,000	500,000	2020 June	100%	300	on going
2019/20	Abosi Girls School	Completion of a science laboratory (plastering, electricity works, floor, plumbing, painting etc.)	1,500,000	1,500,000	2020 June	100%	40	on going
2019/20	Chesma Secondary School	Construction of 100 student capacity dormitory to completion	2,400,000	2,400,000	2020 June	100%	100	on going
2019/20	Chepkisa Secondary School	Construction of a science laboratory to completion	2,400,000	2,400,000	2020 June	100%	40	on going
2019/20	Chilani Secondary School	Construction of a science laboratory to completion	2,400,000	2,400,000	2020 June	100%	40	on going
2019/20	Cherangoi Girls Secondary	Completion of a dormitory (plastering, electricity works, floor, plumbing, painting etc.)	3,500,000	3,500,000	2020 June	100%	200	on going
2019/20	Kibisorwet Secondary School	Construction of one classroom to completion	1,200,000	1,200,000	2020 June	100%	50	on going
2019/20	Ilkerin Mixed Secondary School	Purchase of 51 seater school bus	7,000,000	7,000,000	2020 June	100%	51	on going
2019/20	Kapweria Secondary School	Construction of a 100 student capacity dormitory to completion	2,400,000	2,400,000	2020 June	100%	350	on going
2019/20	Kelonget Secondary School	Purchase and installation of 1.4 Kms water pipes	300,000	300,000	2020 June	100%	1200	on going
2019/20	Takitech Secondary School	Purchase and installation of 1.2 Kms water pipes	300,000	300,000	2020 June	100%	1200	on going
2019/20	Mogondo High School	Purchase and installation of 1.2 Kms water pipes	300,000	300,000	2020 June	100%	1200	on going
2019/20	Cheramgoi Girls High School	Purchase and installation of 1.4 Kms water pipes	300,000	300,000	2020 June	100%	12000	on going
2019/20	TERTIARY INSTITUTIONS							
2019/20	Kurangurik KMTC	Completion of 80 capacity boys hostel (plastering, floor, roofing, painting, plumbing, electricity fittings, tiles, ceiling,	8,000,000	8,000,000		100%	600	on going
2019/20	Emurua Dikirr TTI	Purchase and installation of 1Km water pipes	300,000	300,000		100%	700	on going
2019/20	Emurua Dikirr NG-CDF Vehicle	Purchase of NG-CDF vehicle (land-cruiser)	5,500,000	5,500,000		100%	200	on going
2019/20	Roads (Soget-Kibaraa)	Maintainance of roads i.e heavy grading, culverts, compacting, and gravelling	3,200,000	3,200,000		100%	7000	on going
GRAND TOTAL				114,059,033.08				

	BURSARY							
--	----------------	--	--	--	--	--	--	--

2020/2021	Bursary Tertiary Institutions	Payment of bursary to needy students		14,000,000.00		75%		New
2020/2021	Bursary Secondary Schools	Payment of bursary to needy students		12,000,000.00		75%		New
	PRIMARY SCHOOL PROJECTS							
2020/2021	Kamaech Primary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Kapsaos Primary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Soget Primary School	construction of 2 classrooms to completion		2,400,000.00		80%	public institution	New
2020/2021	Kibailuk Primary School	Completion of 2 classrooms (doors and windows fitting, plastering and painting)		700,000.00		80%	public institution	On going
2020/2021	Chebaraa Primary School	Completion of 4 classrooms (doors and windows fitting, plastering and painting)		1,200,000.00		80%	public institution	On going
2020/2021	Cheramgoi Primary School	Completion of 1 classroom (doors and windows fitting, plastering and painting)		500,000.00		80%	public institution	On going
2020/2021	Chebungei Primary School	construction of 1 classrooms to completion		1,200,000.00		80%	public institution	New
2020/2021	Kibisorwet Primary School	renovation of 5 classrooms (doors and windows fitting, plastering and painting)		550,000.00		80%	public institution	New
2020/2021	Chepkubit Primary School	purchase of 1 acre piece of land		300,000.00		80%	public institution	New
2020/2021	Kibibo-Teres Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Kabuson Central Primary School	purchase of 1 acre piece of land		250,000.00		80%	public institution	New
2020/2021	Ole Kisiara Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Kapchepomot Primary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Kapindege Primary School	purchase of 1 acre piece of land		300,000.00		80%	public institution	New
2020/2021	Judea Primary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Chepkururet Primary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Kabarak Primary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Takitech Special Primary School	construction of a dormitory		800,000.00		80%	public institution	
2020/2021	Kimananga Primary School	Completion of one classroom (doors and windows fitting, plastering and painting)		400,000.00		80%	public institution	On going
2020/2021	Kapweria Primary School	Completion of one classroom (doors and windows fitting, plastering and painting)		700,000.00		80%	public institution	On going
2020/2021	Kamermeru Primary School	renovation of 2 classrooms (doors and windows fitting, plastering and painting)		700,000.00		80%	public institution	New
2020/2021	Chesoen Primary School	Completion of 4 classroom (doors and windows fitting, plastering and painting)		300,000.00		80%	public institution	On going
2020/2021	Chemamul Primary School	purchase of land and one class completion		400,000.00		80%	public institution	New
2020/2021	Siryat Primary School	purchase of 1 acre piece of land		300,000.00		80%	public institution	New
2020/2021	Kaptembwo Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Kondamet Primary School	purchase of 1 acre piece of land		300,000.00		80%	public institution	New
2020/2021	Sinendet Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Tachasis Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New

2020/2021	Kiptoilit Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Meregito Primary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Kisiara Primary School	renovation of 2 classrooms (re-roofing, doors replacement, purchase of desks, plastering, painting,		400,000.00		80%	public institution	New
2020/2021	Kiptoilit Primary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Koita Primary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Kipwaluk Primary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Kipsomoi Primary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Kapkwen Primary School	Completion of one classroom (doors and windows fitting, plastering and painting)		800,000.00		80%	public institution	On going
2020/2021	Rwandanat Primary School	Completion of administration block (doors and windows fitting, plastering and painting)		300,000.00		80%	public institution	On going
2020/2021	Kiptenden Primary School	Completion of one classroom (doors and windows fitting, plastering and painting)		800,000.00		80%	public institution	On going
2020/2021	Chepkeigei Primary School	Completion of one classroom (doors and windows fitting, plastering and painting)		200,000.00		80%	public institution	On going
2020/2021	Kaptara Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Chesogor Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Kapkwen Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Torokwet Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Asur Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Kimugul Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Ngendalel Primary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Cherokiet Primary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Koibeyot Primary School	Completion of one classroom (doors and windows fitting, plastering and painting)		700,000.00		80%	public institution	On going
2020/2021	Chemamit Primary School	School Renovation (re-roofing, doors replacement, purchase of desks, plastering, painting)		600,000.00		80%	public institution	New
2020/2021	Chebitoik Primary School	Completion of one classroom (doors and windows fitting, plastering and painting)		600,000.00		80%	public institution	On going
2020/2021	Kapsasian Primary School	Completion of one classroom (doors and windows fitting, plastering and painting)		600,000.00		80%	public institution	On going
2020/2021	Chepkulul Primary School	Completion of one classroom (doors and windows fitting, plastering and painting)		300,000.00		80%	public institution	On going
2020/2021	Kenduiywo Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Kimolel Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Reberwet Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	Kitait Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New
2020/2021	simotwet shiners primary school	purchase of 1 acre piece of land		300,000.00		80%	public institution	
2020/2021	Cherokiet Primary School	purchase of 1 acre piece of land		200,000.00		80%	public institution	New

	SECONDARY SCHOOL PROJECTS							
2020/2021	Koisagat Secondary School	Construction of a Laboratory to completion		3,000,000.00		80%	public institution	New
2020/2021	Kibisorwet Secondary School	Purchase of 1 acre piece of land		300,000.00		80%	public institution	New
2020/2021	Kibisortwet Secondary School	Construction of laboratory		3,000,000.00		80%	public institution	New
2020/2021	Keloget Secondary School	Completion of one classroom (doors and windows fitting, plastering and painting)		800,000.00		80%	public institution	On going
2020/2021	Mabwaita Secondary School	Completion of a laboratory (doors and windows fitting, plastering and painting)		600,000.00		80%	public institution	On going
2020/2021	Kureisiet Secondary School	Purchase of 1 acre piece of land		250,000.00		80%	public institution	New
2020/2021	Ndamama Girls Secondary School	Construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Ainamoi Secondary School	construction of 1 classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Changina Secondary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Chepkoiyet Secondary School	Completion of one classroom (doors and windows fitting, plastering and painting)		800,000.00		80%	public institution	On going
2020/2021	Chepkisa Secondary School	Completion of laboratory (doors and windows fitting, plastering and painting)		800,000.00		80%	public institution	On going
2020/2021	Chilani Secondary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Soiminging Secondary School	construction of one classroom to completion		1,200,000.00		80%	public institution	New
2020/2021	Mara View Secondary School	construction of a laboratory to completion		3,000,000.00		80%	public institution	New
2020/2021	Olpopongi Secondary School	Completion of one classroom (doors and windows fitting, plastering and painting)		600,000.00		80%	public institution	On going
2020/2021	Kapsasian Secondary School	Completion of one classroom (doors and windows fitting, plastering and painting)		700,000.00		80%	public institution	On going
2020/2021	Cheramgoi secondary school	Completion of a laboratory (installation of electrical works, doors and windows fitting, plastering and painting)		1,650,000.00		80%	public institution	On going
2020/2021	Murkan rescue centre secondary	Drilling and equipping of water borehole		4,000,000.00		0%	public institution	New
2020/2021	Dikirr Secondary School	Drilling and equipping of water borehole		3,500,000.00		0%	public institution	New
2020/2021	Murkan Rescue Centre Secondary	Construction of 6 units administration block		1,976,000.00		0%	public institution	New
2020/2021		Construction of 2 classrooms @ 1,200,000.00		2,400,000.00		0%		New
2020/2021		Construction of 4 doors Students toilet @ 120,000.00		580,000.00		0%		New
2020/2021		Construction of 2 doors teachers toilet @ 150,000.00		300,000.00		0%		New
	TERTIARY PROJECTS							
2020/2021	Kurangurik KMTC	Completion of 300 Capacity Hostel (doors and windows fitting, plastering and painting)		7,200,000.00		20%	public institution	New
2020/2021	Emurua Dikirr TTI	Construction of 8 door toilets to completion		1,200,000.00		20%	public institution	New

	ROADS							
2020/2021	Kibisorwet –Chebaraa- 4kms	Maintainance of roads heavy grading, culverts, compacting, and gravelling		3,000,000.00		0%	constituents	New
2020/2021	Ndamama-Kelonget 3 kms	Maintainance of roads heavy grading, culverts, compacting, and gravelling		3,000,000.00		0%	constituents	New
2020/2021	Kiribwet – Chepkulul 4 kms	Maintainance of roads heavy grading, culverts, compacting, and gravelling		3,000,000.00		0%	constituents	New
2020/2021	Mamboleo – Naisugut – 4 kms	Maintainance of roads heavy grading, culverts, compacting, and gravelling		2,936,639.21		0%	constituents	New
	SECURITY							
2020/2021	MOKONDO CENTRE	Purchase and Installation of Streetlight		200,000.00		0%	constituents	New
2020/2021	MURKAN CENTRE	Purchase and Installation of Streetlight		200,000.00		0%	constituents	New
	OTHERS							
2020/2021	Kaptololo Resource Centre	Construction of resource centre to completion		600,000.00		70%	constituents	New
2020/2021	Chepkisa Resource Centre	Construction of resource centre to completion		700,000.00		70%	constituents	New
2020/2021	Abossi Resource Centre	Construction of resource centre to completion		1,000,000.00		70%	constituents	New
2020/2021	Mogondo Resource Centre	Construction of resource centre to completion		600,000.00		70%	constituents	New

